

Electric Fire Pump		California Code of Regulations - Title 19 Inspection, Testing, and Maintenance		Monthly Report	1 of 3
Property Information				Contractor or Licensed Owner Information	
Building Name 2755 Great America Way				Name	
Address 2755 Great America Way				Address	
				City St. Zip	
City Santa Clara				Phone	
Contact Person Alex Steele		License # 905493		Job #	
Phone 408-592-8349		☐ SFM		Misc.	
		☒ CSLB			

Pump #		Pump and Driver Information				
Pump Manufacturer	Pentair	Max Suction Pressure	116.5	psi	Driver Mfr.	NA
Pump Model	4-383-9C	Max psi (shutoff)	83.5	psi	Driver Model	NA
Pump Serial #	13-2360890	Rated Capacity	3500	gpm	Driver Rated RPM	3540
Rated RPM	3500	Rated Pressure	75	psi	Full Load Amp (FLA)	79.3 Amp
Controller Mfr.	Eaton	150% Rated Capacity		gpm	Rated Voltage	400 Volts
Controller Model	FT30-30-A-L1-CX	Rated Pressure @ Rated Capacity	61.9	psi	Service Factor (SF)	1.15
Controller S/N	NA					

Where the pump and driver manufacturer's recommendations are not available, use the items in this form, which reference NFPA 25, Table 8.1.2 and Table 8.1.1.2. If the manufacturer's recommendations are available, then those recommendations are to be used.

I = Inspection			T = Test	M = Maintenance	P = Pass F = Fail N/A = Not Applicable					
			Year	Month	1	2	3	4	5	6
Item	Description			NFPA 25 CA ed Reference	Month/Day	Month/Day	Month/Day	Month/Day	Month/Day	Month/Day
Fire Pump Start/Stop Pressures										
1.1	T	Fire Pump Start Pressure		8.3.2.8(1)(f)	psi	psi	psi	psi	psi	psi
1.2	T	Fire Pump Stop Pressure		8.3.2.8(1)(f)	psi	psi	psi	psi	psi	psi
1.3	T	Pressure Maintenance Pump Start Pressure		8.3.2.8(1)(g)	psi	psi	psi	psi	psi	psi
1.4	T	Pressure Maintenance Pump Stop Pressure		8.3.2.8(1)(g)	psi	psi	psi	psi	psi	psi
Pump House										
1.5	I	Pump House Heating and Ventilating Louvers		8.2.2(1)(a) 8.2.2(1)(b)						
Fire Pump System										
1.6	I	Control Valves - Identification Sign		13.3.1						
1.7	I	Control Valves - Inspection		13.3.2						
1.8	I	Pump Suction, Discharge & Bypass Valves Open		8.2.2(2)(a)						
1.9	I	Normally Closed Valves are Closed (Test Header/Venturi Meter)		8.2.2(2)(g) 13.3.2.2						
1.10	I	Valve Supervisory Devices		5.2.5						
1.11	I	Piping is Free of Leaks		8.2.2(2)(b)						
1.12	I	Suction Reservoir is Full		8.2.2(2)(e)						
1.13	I	Suction Line Pressure Gauge Reading within Acceptable Range		8.2.2(2)(c)						
	I	Suction Pressure Reading			psi	psi	psi	psi	psi	psi

**Electric
Fire Pump**

California Code of Regulations - Title 19
Inspection, Testing, and Maintenance

**Monthly
Report**

2 of 3

Property Information			Contractor or Licensed Owner Information	
Building Name 2755 Great America Way			Name	
Address 2755 Great America Way			Job #	
City Santa Clara				

		Year	Month	1	2	3	4	5	6
Item		Description	NFPA 25 CA ed. Reference	Month/Day	Month/Day	Month/Day	Month/Day	Month/Day	Month/Day
1.14	I	System Line Pressure Gauge Reading within Acceptable Range	8.2.2(2)(d)						
	I	System Pressure Reading		psi	psi	psi	psi	psi	psi
1.15	I	Wet Pit Suction Screens Unobstructed and in Place	8.2.2(2)(f)						
1.16	I	Verify Pump Packing Glands for Slight Discharge (Pump Not Running)	8.2.2(2)(h)						
1.17	I	Pump Operation (No Flow - 10 min.)	8.3.2.3						
1.18	I	Observe Time for Motor to Accelerate to Full Speed	8.3.2.8(2)(a)						
1.19	I	Check Pump Packing Glands for Slight Discharge (Pump Running)	8.3.2.8(1)(b)						
1.20	I	Suction Pressure Gauge Reading (Pump Running)	8.3.2.8(1)(a)						
1.21	I	Discharge Pressure Gauge Reading (Pump Running)	8.3.2.8(1)(a)						
1.22	I	Pressure Readings Acceptable							
1.23	I	Adjust Gland Nuts if Necessary	8.3.2.8(1)(c)						
1.24	I	Check for Unusual Noise or Vibration	8.3.2.8(1)(d)						
1.25	I	Check Packing Boxes, Bearings, or Pump Casing for Overheating	8.3.2.8(1)(e)						
1.26	I	Circulation Relief Valve Operating Properly (No Flow)	8.3.3.2(1)(a) 13.5.7.1.1						
1.27	I	Record Time Controller is on First Step (Reduced Voltage or Reduced Current Starting)	8.3.2.8(3)(b)	sec	sec	sec	sec	sec	sec
1.28	I	Record Time Pump Runs After Starting (Automatic Stop Controllers)	8.3.2.8(2)(c)	min	min	min	min	min	min
Electrical System Conditions									
1.29	I	Controller "Power On" Power Light is Illuminated	8.2.2(3)(a)						
1.30	I	Engine Generator Sets (Monthly)	NFPA 110						
1.31	I	Transfer Switch Pilot Light is Illuminated	8.2.2(3)(b)						
1.32	I	Isolating Switch is Closed - Standby (Emergency) Source	8.2.2(3)(c)						
1.33	I	Reverse Phase Alarm Pilot Light is Off, or, Normal Phase Rotation Pilot Light is On	8.2.2(3)(d)						
1.34	I	Oil Level in Vertical Motor Sight Glass is Within Acceptable Range	8.2.2(3)(e)						
1.35	I	Exercise Isolating Switch Circuit Breaker	Table 8.1.2						
1.36	T	Power to Pressure Maintenance (Jockey) Pump is Provided	8.2.2(3)(f)						
General Maintenance									
1.37	M	System Returned to Service	4.5.3 15.7						

Property Information

Building Name 2755 Great America Way
Address 2755 Great America Way
City Santa Clara



Contractor or Licensed Owner Information

Name
Job #

D = Deficiency C = Comment (Indicate type)

Item	Date	Riser	D	C	Deficiencies and Comments <i>Indicate all equipment, devices and parts that were repaired or replaced</i>
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	
			☐	☐	

- ☐ Check here if additional Deficiencies and Comments are listed on Form AES 9. Number attached:
☐ See Correction Form AES 10 for corrected deficiencies. Number attached:

I hereby certify that the fire protection equipment listed above has been fully inspected, tested, and maintained on this date by the company indicated above, in accordance with CCR, Title 19, Sections 901 to 906 and that the equipment is fully operable except as noted in the "Deficiencies and Comments" section of this form.

Month	1	2	3	4	5	6
Date						
Print Name						
Signature						